

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY-XI – LWEP-100-249 – Population Batch-II - Badradri Kothagudem District – Cherla Mandal – Package No.09 (consisting of 4 works) – Est. Cost Rs.323.55 lakhs - Extension of Agreement Time upto 27.02.2020 without imposing any penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.Rt.No. 615

Dated: 26-11-2019

Read:-

From the CE, PR, (PMGYS), Lr.No.AEE/DEE2/PMGYS-XI/ Package No.09/Cherla/KMM/
2019, dated.31.08.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 27.02.2020 (286) days in respect of the work "Package-09 (4 works in Cherla Mandal of Bhadradi-Kothagudem District, TS03XI 101, TS03XI 102, TS03XI 103 & TS03XI 104) Bhadradi-Kothagudem District" without imposing any penalty, as the delay is not attributed to the contractor due to pending forest clearance.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER